

# **Evermont Renewable Hydrogen Fueling System**

Harold Garabedian (Evermont)  
Ken Dreier (Proton Energy Systems)

May 15, 2007

This presentation does not contain any proprietary, confidential, or otherwise restricted information

# Overview

- **Timeline**

- Start Date April 2004
- End Date September 2007

- **Budget**

- Total Project Funding
  - DOE \$937K
  - Contractors \$937

- **Barriers**

- G. Capital Cost
- H. System Efficiency
- I. Grid Electricity Emissions
- J. Renewable Integration

- **Partners (Subcontractors)**

- Northern Power Systems
- Proton Energy Systems

- **Suppliers/Site Owner**

- Air Products, Quantum
- Burlington (VT) Dept of Public Works

# Objectives

Overall	Develop and Test Advanced PEM Electrolysis Fueling Station Technology
2006	<ul style="list-style-type: none"><li>• <b>Complete Integrated System Tests In-house</b></li><li>• <b>Complete Site Preparation</b></li><li>• <b>Installed monitoring electrical demand &amp; wind energy</b></li><li>• <b>Procure a Hydrogen Fueled Vehicle</b></li><li>• <b>Commission and Test Advanced PEM Fueling Station</b></li></ul>
2007	<ul style="list-style-type: none"><li>• Performance Monitoring and Testing</li></ul>

# Plan and Approach

<b>R&amp;D and In-house Testing</b>	<ul style="list-style-type: none"> <li>– Build and Test <b>Advanced</b> PEM Electrolysis Cell Stack Hardware</li> <li>– Build and Test <b>Advanced</b> Power Electronics Hardware</li> <li>– Assemble and Test Full Scale 12 kg/day PEM Electrolysis System</li> <li>– In-house test of entire Fueling System</li> </ul>
<b>System Design and Engineering</b>	<ul style="list-style-type: none"> <li>– Design for Higher System Efficiency, Lower Cost, Renewable Energy, and Extreme Cold Temperatures in Vermont</li> <li>– Final Design and Fueling Station Site Layout</li> </ul>
<b>Site Preparation, Installation, and Commissioning</b>	<ul style="list-style-type: none"> <li>– Site Plan, NEPA Documentation, Permitting</li> <li>– Training for Safety, Operation, and Maintenance</li> </ul>
<b>Procure H<sub>2</sub> Vehicle</b>	<ul style="list-style-type: none"> <li>– Devise Vehicle Requirements, Solicit Bids, Downselect, Procure</li> </ul>
<b>Testing, Monitoring, and Analysis</b>	<ul style="list-style-type: none"> <li>– Calculate H<sub>2</sub> output, power consumption, efficiency, wind turbine output, seasonal/temperature related performance</li> <li>– Vehicle fill times, performance (km/kg), and maintenance requirements</li> </ul>

# Accomplishments

<b>R&amp;D and In-house Testing</b>	<ul style="list-style-type: none"><li>- Built and Tested Advanced PEM Electrolysis Cell Stack Hardware</li><li>- Built and Tested Advanced Power Electronics Hardware</li><li>- Assembled and Initiated Testing of Full Scale 12 kg/day PEM Electrolysis System and entire Fueling System</li></ul>
<b>System Design and Engineering</b>	<ul style="list-style-type: none"><li>- Successfully Tested In-house Extreme Cold Temperature Solution</li><li>- Final Design and Fueling Station Site Layout Completed</li></ul>
<b>Site Preparation, Installation, and Commissioning</b>	<ul style="list-style-type: none"><li>- <b>Permitting Completed</b></li><li>- <b>Site Construction Completed</b></li><li>- <b>Station Equipment Installed and Commissioned - June 2006</b></li></ul>
<b>Procure H<sub>2</sub> Vehicle</b>	<ul style="list-style-type: none"><li>- <b>Quantum H<sub>2</sub> ICE Prius – Delivered May 2006</b></li></ul>
<b>Testing, Monitoring, and Analysis</b>	<ul style="list-style-type: none"><li>- <b>Vehicle Performance Data Collection Underway</b></li><li>- <b>Station Hydrogen Generation Data Collection Underway</b></li><li>- <b>Station Usage And Wind Generated Electricity Monitoring</b></li></ul>

# Accomplishments

## Station Construction and Commissioning Completed



Fueling Station Site June 2006 at  
Burlington (VT) Department of Public Works

- Completed Site Construction
- Completed Fueling Equipment Installation and Commissioning
- Inspections by Local Authorities
- Emergency Response Plan
- Training of Personnel

# Accomplishments

## Station Grand Opening Event in July 2006




- Ceremony held July 3, 2006
- Good government and public attendance
- Local and national interest in site and demonstration goals

Fueling Station Site Grand Opening July 2006



# Accomplishments

## Performance Comparison of Unmodified to Modified Vehicle



# Accomplishments

## Example of Vehicle Usage Log 4<sup>th</sup> QTR 2006

Date	Current Vehicle Mileage	Miles Traveled from Last Fueling	Kilograms of H2 Dispensed	Comments
25-Oct-06	4,969	--	--	Tank Filled
29-Oct-06	5,001	32	0.545	Note: 83% Full: Pressure Transmitter Disagreement error
2-Nov-06	5,001	-	0.272	Completed fill process from 29 Oct: Total 0.817 kg
10-Nov-06	5,020	19	0.406	Mix of Urban/suburban/interstate. At mile 10 rough engine operation
12-Nov-06	5,023	3	0.311	Rough engine operation/hesitation/backfire remains. Top off tank, as previous fill w
16-Nov-06	5,043	20	0.556	Replaced spark plugs: runs/idles smoothly.
17-Nov-06	5,074	31	0.723	Two connections required to fill tank. One at 0.409 kg, and 2nd at 0.314 kg.
14-Dec-06	5,099	25	0.873	Two connections required to fill tank. One at 0.405 kg, and 2nd at 0.468 kg.
17-Dec-06	5,142	43	1.045	Interstate driving/normal fill.
19-Dec-06	5,185	43	0.860	Interstate driving/90% fill.
27-Dec-06	5,219	34	0.684	Mix of interstate and secondary roads/85% fill.
29-Dec-06	5,245	26	0.755	90% fill
3-Jan-07	5,298	53	1.414	100% fill

# Accomplishments

## Advanced Cell Stack and Power Supply performance monitoring



- Monitoring ~10% increase in power efficiency
- Monitoring ~7% decrease in thermal energy
- No reliability issues to date



- ~5-10% increase in power efficiency
- No reliability issues to date

# Accomplishments

- Incorporating many enhancements in new production fueling electrolyzer due to lessons learned
  - Cold temperature operation
  - More efficient Advanced Cell Stack
  - Power Conservation Mode
  - Easier field installation

# Future Work

- Vehicle upgraded to cold weather package (Summer 2007)
- Testing, monitoring & Analysis (September 2007)

# Summary

Station construction and commissioning completed

Vehicle converted and performance monitoring program underway

Advanced cell stack and power supply performance monitoring

Electrolyzer freeze protection successful through winter months