

California Hydrogen Infrastructure Project

Edward C. Heydorn

Air Products and Chemicals, Inc.

10 June 2008

Project ID #TV7

This presentation does not contain any proprietary, confidential, or otherwise restricted information

Overview

Timeline

- **Start – Aug. 2005**
- **End – Sept. 2008**
- **85% Complete**

Budget

- **Total project funding**
 - **DOE \$5.5 million share**
 - **Contractor \$5.4 million share**
- **Funding received through FY07**
 - **Total \$4.4 million**
- **Funding for FY08**
 - **Total \$0.7 million (2/29/08)**

Barriers

- **Cost of delivered hydrogen**

Partners

- **Various collaborators and funding groups including:**
 - **SCAQMD**
 - **OEM's**
 - **UC Irvine**
 - **Energy Companies**

Objectives

- **Demonstrate a cost effective infrastructure model in California for possible nationwide implementation**
 - Design, construct and operate seven hydrogen fueling stations
 - Collect and Report Infrastructure Data
 - Document permitting requirements and experiences
 - Validate expected performance, cost, reliability, maintenance, and environmental impacts
- **Implement a variety of new technologies with the objective of lowering costs of delivered hydrogen**
 - New Delivery Concept (NDC)
 - Hydrogen Based Unit (HBU)

Approach

- **Work with OEM's to determine vehicle usage needs and general station equipment requirements**
- **Work with OEM's and others to determine preferred locations/areas for fueling station deployment**
- **Select potential Station Operators and work to locate suitable sites**
- **Initiate and complete required agreements, determine and address specific site issues including liability, billing, etc.**
- **Complete detailed Station Design, permits, installation, operation, and maintenance of stations**
- **Collect and report Infrastructure Data to the DOE once stations put online**
- **Monitor and collect feedback which can be incorporated to improve station user's fueling experience**

Project Tasks

- **Station Installation**
 - UCI Fueling Station
 - Torrance Pipeline Fueling Station
 - Hydrogen Fuelers (HF-150)
 - New Delivery Concept (NDC)
 - Hydrogen Based Unit (HBU)
- **Novel Compressor Development**
- **Hydrogen Infrastructure Study (UC Irvine)**
- Infrastructure Data Acquisition, Analysis and Delivery (includes eRAM)

Operating Stations

UCI 350/700 Bar Station

- Excellent operating performance, increasing station utilization
- Liquid hydrogen station project cancelled



Long Beach Mobile Fueler

- Station installed in June 2007
- Continuing to negotiate vehicle access agreements



New Delivery Concept (NDC) Trailer

Liquid H₂ trailer modified to deliver both liquid and low/medium/high pressure gaseous products. Efficiency of liquid distribution for bulk H₂ stations.



Status:

- NDC#1 fabricated and deployed to CA
- HBU#1 built, station operator to be identified



LH₂ Tank



Bulk H₂



HF-150



Hydrogen Based Unit (HBU)

Status of Other Station Development Activities

Torrance Pipeline Hydrogen Fueling Station

- **Agreements could not be reached with landowners at original site for fueling station equipment**
- **Station Operator is negotiating lease for a new location along Air Products' hydrogen pipeline**
- **Equipment lease and station funding agreements to be finalized**

South Lake Tahoe Mobile Fueler

- **Conditional approval by City Council of agreement to site station**
- **Negotiating vehicle access and station funding agreements**


Novel Compressor System

New equipment design which can compress hydrogen from 100 psi to 14,000 psi in one stage.

- System leak-checked to 14,000 psi
- Function test performed at 4,000 psi
- Functional test completed on all major components
- System ready for next phase of operation



Assessing the Impacts of Hydrogen Infrastructure Deployment in Southern California



**Advanced Power and Energy Program
University of California, Irvine**

Shane D. Stephens-Romero, Graduate Researcher
Professor G. Scott Samuelsen
U.S. Department of Energy
6/10/08


Overview of H2 Infrastructure Assessment

Goal -

Assess the impacts associated with the deployment of hydrogen infrastructure in Southern California by designing and modeling a variety of scenarios for deployment.


1. Develop a methodology to analyze the integration of technologies in a hydrogen infrastructure with respect to criteria pollutant emissions, GHG emissions, energy consumption, and water consumption.
2. Develop hydrogen infrastructure scenarios with a high level of geographic detail and utilize the capabilities of the *Computational Environmental Sciences Laboratory* at the University of California, Irvine to simulate the air quality impacts.

1. Analysis of Integrated H2 Infrastructure



1. Analysis of Integrated H2 Infrastructure

GHG emissions with the adoption of hydrogen infrastructure in Southern California



2. Simulating Air Quality Impacts



Southern California
Year: 2060

- Interstates & Freeways
- H2 fueling stations
- Central SMR facilities
- Petroleum coke
- Coal
- Renewable (Solar, Wind, Geo)
- H2 Pipelines


2. Simulating Air Quality Impacts

Output:


- Criteria pollutant emissions
- GHG emissions
- Energy consumption
- Water consumption

Air Quality
Simulation


Ozone: peak



Ozone: 8-hour average




Particulate Matter



2. Simulating Air Quality Impacts

Ozone: 8-hour average
[Δ H2 vs. conventional]



Southern California
Year: 2060

Future Work

- **UCI Fueling Station – Finalize LHy Dispensing System**
- **Torrance Pipeline Fueling Station – Complete Agreement with Station Operator; Install and Commission both 350 and 700 bar Systems**
- **Hydrogen Fuelers (HF-150) – Begin Operation at Long Beach; Identify Other Locations and Station Operators**
- **New Delivery Concept (NDC) – Complete Fabrication of NDC #1 and Deploy; Fabricate NDC #2 and Deploy**
- **Hydrogen Based Unit (HBU) – Fabricate HBU #2; Identify Locations and Station Operators**
- **Infrastructure Data Acquisition, Analysis and Delivery – Report Data to DOE**
- **Novel Compressor Development – Complete Operating Program**
- **Hydrogen Infrastructure Study by UCI – Perform Scope of Work**

Summary

- **Demonstrate a variety of options for delivery of low-cost hydrogen in the deployment of Hydrogen Infrastructure**
 - **First permanent CHIP station (350 and 700 bar gaseous hydrogen) opened at UCI**
 - **First mobile CHIP station (HF-150) opened in Long Beach**
 - **Commissioning of Novel Compression System**
 - **Infrastructure Data Reporting at each station**
- **Near Term Activities**
 - **First pipeline supplied hydrogen station in permit phase**
 - **Equipment fabrication nearly complete in most cases**
- **Continuing to develop site locations and Station Operators for other stations**
- **Initiating Hydrogen Infrastructure Study at UCI**

Thank you

tell me more
www.airproducts.com

Acknowledgement & Disclaimers

This material is based upon work supported by the Department of Energy (Energy Efficiency and Renewable Energy) under Award Number DE-FC36-05GO85026. This presentation was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

This presentation was prepared as a result of work sponsored, paid for, in whole or in part, by the South Coast Air Quality Management District (AQMD). The opinions, findings, conclusions, and recommendations are those of the author and do not necessarily represent the views of AQMD. AQMD, its officers, employees, contractors, and subcontractors make no warranty, expressed or implied, and assume no legal liability for the information. AQMD has not approved or disapproved this presentation, nor has AQMD passed upon the accuracy or adequacy of the information contained herein.