

**2011 DOE Hydrogen and Fuel Cells
Program Review**

**Hydrogen Energy Systems as a
Grid Management Tool**

Dr. Richard Rocheleau - Principal Investigator

Mitch Ewan - Presenter:

Hawaii Natural Energy Institute

May 10, 2011

Project: MT008

Overview

Timeline

- ✓ **Project start date: 1 Sep 10**
- ✓ **Project end date: 30 Sep 12**
- ✓ **Percent complete: 25%**

Budget

- ✓ **Total project funding:**
 - **DOE: \$1,833,015**
- ✓ **Funding received in FY10:**
 - **DOE: \$915,515**

Barriers


- ✓ **Hydrogen Production**
 - **J: Renewable electricity generation integration**
 - **Non-technical issues preventing full commercialization of hydrogen**

Partners

- ✓ **US DOE:** Project Sponsor & Funding
- ✓ **Office of Naval Research:** Supplemental funding
- ✓ **Naval Research Laboratory:**
 - Federal Technical Program Manager
- ✓ **HNEI:** Implementing Partner, Technical Lead
- ✓ **Puna Geothermal Ventures:**
 - Host site, Power & Water Provider.
- ✓ **County of Hawaii Mass Transit Agency:**
 - Host Site, Bus Operator
- ✓ **HELCO:** Potential partner for expanded program

Relevance

High Percentages of As-Available Renewable Resources Creates Problems for Grid Systems



- ✓ Significant transmission and distribution issues;
- ✓ Substantive difference between peak load vs. base load;
- ✓ Small grid systems with no interisland connections;
- ✓ These issues lead to curtailment of renewable energy.

- ✓ Good renewable resource mix;
- ✓ High electricity costs; and
- ✓ Grid issues.
- ✓ Provide unique opportunity for validation and deployment of new renewable and enabling technologies.

Energy Roadmapping/Technology Validation



Ongoing DOE/Industry funded effort to identify economically viable technologies to transform island energy infrastructures.

APPROACH: FOUR-STEP PROCESS TO EVOLVE ENERGY SYSTEMS

- Step 1:** Develop and validate rigorous analytic models for electricity and transportation
- Step 2:** Develop and model scenarios for deployment of new energy systems including additional renewables
- Step 3:** Identify and analyze mitigating technologies (**DSM, storage, Smart Grid, advanced controls, forecasting, future gen**) to address systems integration (grid stability) and institutional issues.
- Step 4:** Conduct testing and evaluation to validate potential solutions to facilitate utility acceptance

HNEI & GE Modeled Electrical Infrastructure


- ✓ **Transient Performance (PSLF™)**
 - Full network model, incorporating generator governors and AGC;
 - Transient Stability Simulation;
 - Long-Term Dynamic Simulation.
- ✓ **Production Cost (MAPS™)**
 - Representation of dispatch and unit commitment rules;
 - Hour-by-hour simulation of grid operations for a full year;
 - Yields cumulative fuel usage, emissions, variable cost.




Frequency Variability due to Wind Fluctuation used as Initial Test of Model (Big Island)

- ✓ 100 to 200 MW with early evening peak
- ✓ 30 MW wind
- ✓ 30 MW unregulated geothermal
- ✓ Significant and growing photovoltaics


Frequency (Hz)



Apollo Wind Farm (MW)



Models indicate that modest energy storage can mitigate negative effects of high wind penetration




Frequency Comparison

Approach

Utilize Hydrogen Energy Systems as a Grid Management Tool

- ✓ **Demonstrate the use of electrolyzers as a grid management tool to mitigate the impacts of intermittent renewable energy;**
- ✓ **Characterize performance/durability of commercially available electrolyzers under dynamic load conditions;**
- ✓ **Provide hydrogen to fuel 2 Ford E450 IC shuttle buses for local community bus service operated by County of Hawaii Mass Transit Agency; and**
- ✓ **Conduct performance/cost analysis to identify benefits of integrated system including grid services & off-grid revenue streams.**


Approach




Project Site

PGV Site

- ✓ Greenfield with nearby access to critical utilities;
- ✓ Project site is rectangular, 43,000 sq ft;
- ✓ Access to the lot is via an asphalt road from the main county road shown at the top of the drawing.



Locations of PGV & MTA



Project Schedule

Task #1: Develop Memorandum of Agreement & Contracts with Key partners (PGV, MTA, Ford): Feb 2011.

Taking longer than planned.

Task #2: Define System Requirements: Dec 2010. **Completed**

Task #3: Select Supplier for Hydrogen System for delivery August 2011: **Completed**

Task #4: Complete PGV and MTA Site Infrastructure, Sep 2011


Task #5: Install & Commission Hydrogen System, Sep 2011

Task #6: Procure Ford Shuttle Buses, Sep 2011

Task #7: Operate Hydrogen System, through Sept 2012

Task #8: Outreach & Education: **Ongoing**

Milestones



Task #1 Develop MOAs and Contracts


- ✓ **Develop legally binding agreements from all parties before making major financial commitments;**
- ✓ **Puna Geothermal Venture:**
 - **Confirm power free: Confirmed**
 - **Confirm host site availability: Confirmed**
- ✓ **Ford Motor Company:**
 - **Finalize terms & conditions for supply of buses including insurance & liability requirements: Underway**
- ✓ **County of Hawaii Mass Transit Agency:**
 - **Confirm MTA host site availability, agree upon bus operations, develop maintenance commitments: Confirmed**
- ✓ **Hydrogen Production System Operator – preliminary negotiations underway for third party operation of hydrogen/fueling plant.**

Task #2: Hydrogen System Requirements


- ✓ Fully automated for remote monitoring, data acquisition, and control;
- ✓ Redundant fail-safe safety systems;
- ✓ Category 4 earthquake resistance;
- ✓ Highly corrosive salt air coastal environment;
- ✓ Hydrogen Production:
 - PEM or alkaline electrolysis with minimum 60 kg/day operated continuously at full capacity;
 - High purity hydrogen (SAE J2719) for engine and fuel cell use;
 - Dynamic Operation (frequent cycles up to 30% capacity, intermittent (2 per day) up to 80% capacity, one minute ramp rate);
 - Ability to control cycling directly or via grid frequency;
 - Lightweight hydrogen tube trailers for easy transport on narrow roads. Permanent on-site storage utilizing “spoolable” plastic pipe (subject to funding);
 - Compression consistent with maximum pressure of selected light-weight tube trailers (i.e. 350 bar or less).
- ✓ Mobile fueling station incorporating fueling dispenser & compressor.

Task #2: Hydrogen System Concept Design

Grid Management Hydrogen System Schematic



Hydrogen Supply



H₂ Compression & Dispensing in One Package



Hydrogen Dispensing under
Grid Management Program
(MT008)

Hydrogen Delivery Trailer



Geothermal Powered
Hydrogen Production
(MT008)

Hydrogen Dispensing under
Power Park Program
(TV009)

Tasks 3 and 4

- **Task 3: Procure H2 Production/Delivery/Dispensing**
 - ✓ RFP for turn-key integrated system including dispenser to insure system compatibility: **Completed**
 - ✓ Select vendor for August delivery: **Selected**
 - ✓ Supplier to offer complete product liability and indemnification insurance coverage. **Completed**
- **Task 4: Install Site Infrastructure**
 - ✓ HNEI to issue contract for site infrastructure upon award of hydrogen system; and
 - ✓ Permitting not expected to be issue at site.

Task #5: Install & Commission Hydrogen System

- ✓ **HNEI will provide coordination between infrastructure contractor and hydrogen system supplier;**
- ✓ **Hydrogen systems modular & containerized for ease of installation; and**
- ✓ **Acceptance testing included in hydrogen system award.**

Task #6: Procure 2 Ford Buses

- ✓ **Ford and Hawaii County MTA execute MOA prior to ordering buses;**
 - **Ford insurance requirements;**
 - **MTA must take Ford training courses;**
 - **Need to ensure that MTA maintenance facility properly set up in accordance with Ford requirements.**
- ✓ **Develop a “wrap” (graphics package) in accordance with DOE guidance.**
 - **MTA, NRL & ONR need to be included to ensure recognition.**
- ✓ **Timing of lease - coordinate arrival of buses with commissioning of hydrogen system so 1-year lease coincides with on-site H2 production system acceptance.**

Task #7: Operate PGM System

- ✓ **Prepare test protocols:**
 - **Dynamic response;**
 - **Liase with project partners, DOE, and NRL;**
 - **Invite HELCO to participate.**
- ✓ **Operate PGM system in accordance with protocols for 12 months.**
 - **Operation beyond 12 months depends on availability of funding and buses.**
- ✓ **Operate Ford buses**
 - **Meet bus requirements;**
 - **Conduct hydrogen delivery and fueling operations.**
- ✓ **Collect & analyze data;**
- ✓ **Develop alternate uses for hydrogen;**
- ✓ **Prepare reports.**

Technical Accomplishments & Progress

- ✓ **Developed system requirements;**
- ✓ **Developed concept system design;**
- ✓ **Prepared & issued RFP for supply of the hydrogen system;**
- ✓ **Conducted bidders conference;**
- ✓ **Bids received and evaluated;**
- ✓ **Supplier selected; and**
- ✓ **Developing site design with infrastructure contractor.**

Collaborations

- ✓ **US Department of Energy:** Project Sponsor & Funding;
- ✓ **Office of Naval Research:** Supplemental Funding;
- ✓ **State of Hawaii:** Cost Share;
- ✓ **Naval Research Laboratory:** Federal Technical Program Manager;
- ✓ **Hawaii Natural Energy Institute:** Implementing Partner, Technical Lead;
- ✓ **Puna Geothermal Venture:** Host Site, Provide Power and Water (Cost Shared);
- ✓ **County of Hawaii Mass Transit Agency:** Host Site, Bus Operator (Cost Shared);
- ✓ **HELCO:** Interested Observer, Potential Partner for Grid Analysis;
- ✓ **The Gas Company:** Interested system operator.

Proposed Future Work

- ✓ **Install hydrogen production infrastructure at PGV site;**
- ✓ **Install fueling infrastructure at MTA site;**
- ✓ **Install & commission hydrogen systems at PGV & MTA sites;**
- ✓ **Procure 2 Ford buses E-450 shuttle buses;**
- ✓ **Operate systems;**
- ✓ **Collect & analyze data;**
- ✓ **Prepare performance reports;**
- ✓ **If results show promise, apply for a phase 2 follow-on project that increases the size of electrolyzers.**

Summary

- ✓ **5MW of electrolysis would produce approximately 600,000 kg hydrogen per year, ~1% total Hawaii gasoline usage, ~ 10% Big Island gasoline usage;**
- ✓ **Electrolysis of water to produce hydrogen could contribute significantly to Hawaii fuel usage while providing significant support for renewable intermittency;**
- ✓ **Performance & durability of electrolyzer under sustained cyclic operation needs to be validated;**
- ✓ **Detailed grid behavior with significant electrolysis needs to be validated via models; and**
- ✓ **Costs required to justify large scale electrolysis for fuel need to be determined.**

MAHALO

