

## Validation of an Advanced High Pressure PEM Electrolyzer and Composite Hydrogen Storage, with Data Reporting, for **SunHydro** Stations

Larry Moulthrop (PI), Luke Dalton



*11 June 2015 4:15 PM*

**Project ID #  
TV020**

# Overview

## Timeline

***Project start date: Dec 2012***  
***Project end date: June 2017***  
***Percent complete: 87%***

## Budget / Funding

**Total spent (2/28/15): \$ 2,471,183**  
**Total project value: \$ 2,823,122**  
**Cost Share Percentage: 50%**

## Targets/Barriers

- **\$2.00-\$4.00/gge (2007\$)**
- **Hydrogen Storage**
- **Codes and Standards**
- **Lack of current H<sub>2</sub> Refueling Infrastructure Performance and Availability Data**

## Proton's Partners / Collaborators / Interactors

**Air Products & Chemicals - *Composite Storage / control - Supplier***  
**SunHydro LLC - *Fueling Stations - Collaborator***  
**Toyota Motor Sales - *FCHV Vehicles - Interactor***

# Relevance / Impact

Target / Barriers	Proton team Project Goals
<b>\$2.00-\$4.00/gge</b>	<p><b><u>Advanced PEM MEAs: (SH#1)</u></b> <b><i>Save Up to 8 kWh/kg H<sub>2</sub> - Ph. 2 Go/No-go</i></b></p> <ul style="list-style-type: none"><li>➤ 57 bar H<sub>2</sub>, ambient O<sub>2</sub></li><li>➤ In full-scale 65 cell stack, electrolyzer</li></ul> <p><b><i>Compared to commercial 30 bar PEM</i></b></p> <p><b><u>Adv. 57 bar PEM water electrolyzer (SH#1)</u></b> <b><i>Save up to 3.6 kWh/kg H<sub>2</sub> - Ph. 2 Go/No-go</i></b></p> <ul style="list-style-type: none"><li>➤ Reduce H<sub>2</sub> gas drying purge loss</li><li>➤ Station mechanical compression to 70MPa</li></ul> <p><b><i>Compared to 30 bar H<sub>2</sub> supply</i></b></p>
<b>Hydrogen Storage</b>	<p><b><u>Adv. composite H<sub>2</sub> storage (SH#1 and #2)</u></b> <b><i>Double useable storage per unit volume</i></b></p> <ul style="list-style-type: none"><li>➤ Cycle from 28 to 87MPa</li></ul> <p><b><i>Compared to first generation storage tubes</i></b></p>

# Relevance / Impact

## Target / Barriers

## Proton team Project Goals

### Codes and Standards

#### Compact Component Arrangements:

***Fit SH#2 station within 12m ISO container***

- Safety and NFPA 2 code analysis
- Novel component arrangements
- Classified, non-classified zones
- Cooling, power, CSD, H<sub>2</sub> generation

***Speed AHJ approval, reduce install cost***

### Lack of H<sub>2</sub> Refueling Infrastructure Performance and Availability Data

#### Collect and report SH station performance

***Validate advanced technologies reliability***

- SunHydro #1 station, SunHydro #2 station
- Energy use, # fills, kg dispensed, capacity
- Maintenance type and frequency, issues
- “%Uptime”, any safety or customer issues

***Up to 24 months of station data***

# Approach

## 57 bar, 65 kg/d H<sub>2</sub> Generator

**Build 30 bar baseline generator**

**Upgrade H<sub>2</sub> gas components**

- 30 bar to 57 bar, 1.5x proof

**Build adv. full-scale 65-cell stack**

- advanced thinner membrane
- advanced electrodes




**Validate mechanical integrity**

**Validate voltage reduction**

**Make 65 kg H<sub>2</sub>/day at 57 bar**

**Goal: 50% less dryer purge loss**

**Goal: up to 8 kWh/kg H<sub>2</sub> savings**



# Approach

## Upgrade Compression & Composite Storage

### Perform differential compressor comparison


- 57-bar input at SunHydro #1
- 30-bar input at SunHydro #2

### Upgrade/new storage systems,

- SunHydro#1 : add 3 new 280 / 870 bar H2 composite storage tubes to 6 existing 630 to 870 bar tanks
- new installation for SunHydro#2

**Goal: SH#1 capacity increase**

**Goal: 2X kg/h increase**




# Approach

## Safety, Code/ Zone Analysis

- Review/update hazard evaluations for station upgrades
- Author safety operations plan
- Diagram EX zone reduction using code-informed compact component arrangements
- Participate in NFPA 2 revisions

## Novel Comp. Arrangements

- Non-EX electrolyzer adjacent to EX-rated CSD, in 12m ISO container
  - Lightweight 2 h firewalls to demise
  - Power, control, thermal in non-EX
- Goal: 12m station package, reliable, maintainable, permitted**



# Approach

**Individual site summary** for  
Sun Hydro #1 & #2

**Station instrumentation**  
install (retrofit & new)

**Monitor loads and status** of  
each H<sub>2</sub> subsystem

**Report collected Station data**  
using H<sub>2</sub> Refueling Station  
Templates to Hydrogen Secure  
Data Center at NREL.

**Quarterly reports: (24 months)**

H<sub>2</sub> : kg produced, stored, dispensed, SAE J2719 quality, and costs

Energy: kWh/kg for production, compression, dispensing

Station reliability, maintenance, repairs, service data, and costs

Station Safety incidents, near misses and hydrogen leaks

## Data Acquisition/Reporting



# Accomplishments and Progress

task	Description	Apr 2015 Progress	Expected Completion Date	Percent Complete
1	57 bar High Eff PEM Stack	<i>Lessons learned from scale-up of process have been collected Stack has operated continuously as needed throughout year</i>	2014Q1	100%
2	57 bar 65 kg/d H <sub>2</sub> Generator	<i>57 bar upgrade components proof tested and installed 57 bar system operated throughout year to support data collection 57 bar dryer system tuned and optimized for energy savings</i>	2014Q3	100%
3	Composite Storage	<i>Storage tube qualification completed Tubes delivered, installed, and commissioned Upgraded performance demonstrated</i>	2014Q2	100%
4	57 bar input Compressor	<i>Modifications for selectable input pressure completed Efficiency improvement with higher input pressure demonstrated</i>	2014Q3	100%
5	Safety, Code/ Zone Analysis	<i>Continued involvement in NFPA 2 and ISO 19880-1 Local AHJ and State of MA engaged and working permitting</i>	2015Q2	90%
6	Novel Comp. Arrangements	<i>SunHydro#2 design complete – 2X 20ft containers (generation &amp; compression/storage) Construction underway – container received, generator manufactured, CSD completed and received</i>	2015Q2	80%
7	Data Acquisition System	<i>Data acquisition hardware installed and operating for SH1 Data acquisition hardware prep'd for SH2 Data collection software changes for SH2 complete</i>	2015Q2	75%
8	Formal Data Reporting	<i>Data for Sun Hydro #1 reported to NREL for each quarter since 2013 Q4.</i>	2016Q2	35%

# Accomplishments and Progress

## Response to 2014 Reviewer's Comments

*Concern about unplanned releases of hydrogen with a containerized high pressure hydrogen storage system.*

The container for the hydrogen storage is open at the top.

*Known for sometime that voltage reduction target was a challenge, yet I did not hear any information on any new approaches to address this issue.*

As a tech val project, this scope included the first ever scale-up of one new advanced MEA fabrication process. A number of parallel paths are being pursued that simultaneously achieve MEA cost reduction and performance improvement.

The late arrival of the cylinders, the slow spend rate and the less than transparent progress on permitting serve as flags that some critical potential show stoppers need to be addressed.

The storage tubes were highly advanced and required materials and fabrication qualification concurrent with the project, including an iterative procurement and qualification schedule. Spending has caught up due to major equipment arrivals. Permitting process proceeding through local and state of MA authorities.

It would be helpful to have adequate data for the total energy consumption kWh/kg H<sub>2</sub> of SunHydro1.

The watt-meters and data acquisition part of this project are focused on determining just that. More information on slide 14.

# Accomplishments and Progress

## 57 bar, 65 kg/d H<sub>2</sub> Generator



**Operating 30-bar generator**

**Upgraded 57-bar H<sub>2</sub> components**

- Passed hydro proof test
- Installed and operational
- Dryer purge reduced 45% (3.2 kWh/kg)

**Built adv. full-scale 65 cell stack**

- 1<sup>st</sup> scale-up achieved cost reduction, stable voltage (0.5 kWh/kg)
- Later work resolved fabrication issue on larger platform cell (3.5 kWh/kg reduction)



# Accomplishments and Progress

## Upgrade Compression & Composite Storage

### Upgrade/new storage systems

- 6 new 280/870 bar storage tubes received (3 for SH1, 3 for SH2)
- SH1 tubes commissioned June 2014
- Demonstrated 5 consecutive vehicle fills

### Compressor Design

- Compressor controller software modified to allow 30-bar / 55-bar selectable
- Measured efficiency improvement due to stack EC compression limited by non-optimal buffer tank
- Buffer tank optimization increases stack improvement to 5 kWh/kg



# Accomplishments and Progress


## CSD Container Complete

- Compression, Storage & Dispensing (CSD) Container complete, including all internal plumbing and wiring
- Received at Proton



## Generation Container Progress

- Container fabrication and modifications complete
- Insulation, fire barriers, bulkheads, and mounting unistrut installed
- All major and minor components allocated, purchased and ready for integration



# Accomplishments and Progress

## SH1 Data Acquisition

- Local data monitoring transitioned to integrated data collecting with APCI compressor upgrade
- Adapting reports to incorporate integrated data approach

## SH1 Data Reporting

- Submitted reports since 2013Q4
- Improving procedures to ensure data reflects true fueling operation with the instrumented H<sub>2</sub> generator
- Showing 4-8 kWh/kg reduction (5-10%)

## SH2 Data Acquisition

- Equipment tested, awaiting integration during SH2 construction

## Data Acquisition/Reporting

Item	Data	Units
Date last updated	12/28/2015	mM/yyyy
Person and/or company responsible for Data	Proton On-Site	name
<b>General Station Information</b>		
Energy Provider	Proton On-Site (P2), Wellstar for Electric (grid)	
Site Owner	SunHydro LLC Tom Sullivan	
Unique Station Identifier	SunHydro #1	
Location	Wallerden, CT	City, State
GPS Lat	41.94217	degrees
GPS Lon	-72.76462	degrees
Ground Breakdown Date	2/28/2015	mM/yyyy
First Public Fueling Date	10/28/2016	mM/yyyy
Still in Operation (Yes, No)	Yes	
Final date of Site Operation		mM/yyyy
Process Flow Diagram	See SunHydro #1 Process Diagram	
(Production, Refueling, Both, Production & Refueling)	Refueling	
Co-Production (H <sub>2</sub> & Electricity - No Refueling)		
Co-Production (H <sub>2</sub> & Electricity - With Refueling)	Production and Refueling	
Production Method (Reformation, Electrolysis)	Electrolysis	
<b>Production (if applicable)</b>		
Reformer Manufacturer		
Reformation Method	Feedstock (for Reformation)	
Electrolyzer Type (PEM, Alk, etc.)	PEM	
Electrolyzer Manufacturer	Proton On-Site	
Electrolyzer Size	200	kg
Electricity Source (if Electrolysis) - e.g., Grid, PV, Wind, Hydro, etc.	Grid and P2	kg H <sub>2</sub> /hour
Durian Production Capacity	24	hours/day
Intended Production Daily Operation	24	hours/day
Durian Electrical Production Capacity	20	kW
Output Pressure	20	bar
<b>Compressing and Dispensing</b>		
Compressor type(s), manufacturer(s) and rated pressure(s)	Zetec 2-stage piston, Hydro-Fac, 570	type, m.f., bar
Dispensing Capacity per day	65	kg H <sub>2</sub> /day
Peak Performance Dispensing Capacity per hour	65	kg H <sub>2</sub> /hour
Method of Processing	Chiller	Description
Processing type and temperature	T-20(-20)	type (e.g. C)
Number of Dispenser and Type	SAFARI 2000, H70-F20, ASR Tank	#type
<b>Storage</b>		
on-site storage capacity (pressure)	00	kg
on-site storage capacity (liquid)		kg
1. number of tanks, pressure and capacity	2, 670-bar, 450 kg (on-line operation in KESE)	#, bar, kg
1. tank description	SteelVCF composite	
2. number of tanks, pressure and capacity	2, 670-bar, 200 kg	#, bar, kg
2. tank description	SteelVCF composite	
3. number of tanks, pressure and capacity	2, 670-bar, 200 kg	#, bar, kg
3. tank description	SteelVCF composite	
4. number of tanks, pressure and capacity	2, 670-bar, 200 kg	#, bar, kg
4. tank description	SteelVCF composite	
<b>Other Information</b>		
Survivability (Max Temp, Min Temp)	50, -20	degrees C
Hydrogen Infrastructure Footprint (excluding dispenser)	640	sq foot
Permanent H <sub>2</sub> Storage Footprint	64	sq foot
Removable H <sub>2</sub> Storage Footprint (on mobile trailer)	520	sq foot
Design Period	50	days
Permit Period	50	days
Construction Period	150	days
Commissioning Period	20	days
<b>Additional information</b>		



Figure 1. SunHydro #1 Compression, Storage, Dispensing Containerized System



Figure 2. Hydrogen from Proton System Test Facility



Figure 3. Compression and Storage, SunHydro #1



Figure 4. Cold Block and Chiller enable H70 Fast Fill

# Collaborations



## **SunHydro LLC - Fueling Stations**

- *Owner of SunHydro#1 station in Wallingford CT and SunHydro#2 station in Braintree MA*
- *Cost share provider*



## **Toyota Motor Sales - FCHV Vehicles**

- *Provides 12 FCHV-adv cars used at SH#1 and #2*
- *No cost lease with SunHydro LLC*



## **Air Products & Chemicals – Storage/control**

- Supplier *of advanced storage, commissioning*
- Supplier *of programming and dispensing data services*

# Future Work

## *Balance Phase 1 Major Activity*

**2-3Q SunHydro#2 build-out, installation, commissioning**

## *Phase 2 Major Activity*

**Ongoing Station data acquisition and reporting**

# Project Summary

**Relevance:** Addresses DoE goal of <\$4/gge, MYPP barriers of H<sub>2</sub> storage, codes, and lack of station performance data

**Approach:** Validate H<sub>2</sub> fueling infrastructure performance gains of an adv. 57bar PEM water electrolyzer, next-generation 87MPa composite storage tanks, and skid-mounted compact refueling component arrangements with an updated SunHydro#1 station and a fully containerized SunHydro#2 station. Data reporting to 24 months for both SunHydro stations with adv. components.

**Tech Accomplishments:** 57bar stack and system built and tested; SunHydro#1 and #2 advance storage received; SH#2 designed and fabrication well underway; SH#1 data monitoring and energy measurements ongoing; 8 kWh/kg energy reduction

**Collaborations:** SunHydro LLC (stations), Toyota Motors (vehicles), APCI (supplier storage upgrade and programming)


**Future Work :** Calculations on buffer tank sizing, SH#2 install, continue data monitoring for SH#1 and SH#2

**Larry Moulthrop 203-678-2188 LMoulthrop@Proton OnSite.com**

# Technical Back-Up Slides

# Approach

## Fueling Tech Validation Tasks




# Proton® C Series PEM Electrolysis Stack

- **10 Nm<sup>3</sup>/hr stack for Navy Life Support Application in 2008**
  - 57 bar H<sub>2</sub> differential pressure
  - Over 1 million cell-hrs of validation
  - Currently in serial production
  - Over 18 months on-board submarines
- **Derivative 30 bar version in 2009**
  - Basis of C-Series 30 Nm<sup>3</sup>/hr commercial product design
  - Over 1.5 Million cell-hrs of customer field experience to date



# PEM Electrolysis Life Testing – ‘Mature’



\*Note: Non-operating time and restarts removed from graph



# SunHydro #1

## Operations

Jan 2011 – Dec 2014



>10,000 kg of hydrogen dispensed

>3,500 high pressure H2 fills

Serving fleet of 12 FCHV and paratransit




# SunHydro #1 Diagram


- A. 75 kW photovoltaic array
- B. Net metering / grid connection
- C. 65 kg/d H<sub>2</sub> Generation from H<sub>2</sub>O
- D. 30 hp / 87MPa H<sub>2</sub> Compression
- E. 135 kg H<sub>2</sub> Storage @ 83 MPa
- F. H35-Tamb / H70-T-20 Dispensers



A




B



C



E



D



F

