



7B: Fuel Cell-Powered Lift Truck FedEx Freight Fleet Deployment



Project ID: ARRAH2009
Jonathan King, Program Manager
June 10, 2010

Project Overview

■ Timeline

- Start: October 1, 2009
- Finish: September 30, 2013
- 17% complete

■ Budget

- DOE: \$1,290,464
- Cost-share: \$1,549,540
- FY 2009 funding: \$586,680
- FY 2010 funding: \$180,940

■ Barriers

- Interim forklifts at new facility until fuel cells come on-line
- Permits for indoor dispensing
- Introducing hydrogen into the everyday world of FedEx Freight

■ Partners

- Plug Power – GenDrive system and service provider
- Air Products – Hydrogen supplier

Relevance

- Safe and reliable operations of hydrogen material handling equipment (MHE)
- Convert an entire MHE fleet at FedEx Springfield, MO facility with fuel cell powered forklifts (class-1)
- Demonstrate economic benefits of conversion
- Provide cost effective and reliable hydrogen
- Spur further lift truck fleet conversions
- Establish proving ground for hydrogen MHE

Plan and Approach

- Install hydrogen fueling equipment
- Retrofit 35 electric forklifts to operate using fuel cells
 - Train forklift operators to fuel hydrogen fuel cells
 - Train maintenance techs to perform simple repairs and preventive maintenance (PM) on fuel cells
- Fuel cell forklift operation and evaluation
 - Fuel economy
 - Reliability
 - Cost
 - Operator acceptance
- Annual assessments

Milestones

| Milestones | Progress | % Complete |
|-------------------------------------|--|-------------------|
| Fueling Station Installation | Air Products' completed construction and installation of the fueling equipment FedEx to finish system integration | 90% |
| Hydrogen Safety Plan | Working with Air Products and Plug Power to complete the hydrogen safety plan | 90% |
| ▶ Go/No Go | Fueling station to be tested and operational | 0% |
| GenDrive Power Unit Build | Plug Power completed build of 35 class-1 units in December 2009 | 100% |
| Start-up and Training | Start-up and training will begin after fueling station installation finalized | 0% |
| Lift Truck Operation and Evaluation | Operation and evaluation will begin after commissioning | 0% |

Technical Accomplishments and Progress – Fuel Cells

- Plug Power built and delivered 35 GenDrive class-1 power units two months ahead of schedule
 - Voltage 36 Vdc
 - Power output 10-12 kW
 - Hydrogen storage 2.2 kg
 - Storage pressure 350 bar



Technical Accomplishments and Progress – H₂

- Air Products installed the liquid hydrogen handling and gaseous compression, storage and dispensing equipment
- This includes all interconnecting piping, civil, electrical and mechanical connections, and safety systems
 - 2 indoor dispensers
 - 6,000 USG liquid hydrogen horizontal tank
 - Refuel time 3-6 minutes
 - ~91 kg/day usage
- When refueling, FedEx will incorporate a dummy connection to the forklift's electrical connector to prevent drive-offs that will damage the hydrogen hose



Collaborations

■ Partners

- Plug Power (Industry) – GenDrive system and service provider
- Air Products (Industry) – Hydrogen supplier

■ Technology Transfer

- Collaboration with Plug Power for commissioning of GenDrive fuel cell system and service
- Collaboration with Air Products on the installation of the hydrogen fueling system

Proposed Future Work

STARTUP AND TRAINING

- Commission and start up the fueling station and power units and train FedEx Freight personnel in their use and maintenance, including:
 - Provide hydrogen fueling station training, including operation, hydrogen safety and emergency response in a “train the trainer” arrangement
 - Provide power unit training, including operation, planned maintenance, service, hydrogen safety and emergency response in a “train the trainer” arrangement

OPERATION AND EVALUATION

- Provide operational and maintenance support for the GenDrive power units and the hydrogen handling and dispensing equipment and evaluate their performance over the duration of the project, including:
 - Collect data from the power units and evaluate performance, operability and safety
 - Collect data from the liquid and gaseous hydrogen fueling equipment and evaluate performance, operability and safety

Summary

Relevance: Develop safe hydrogen MHE operations to spur future conversions and demonstrate economic benefits

Approach: Install Air Products hydrogen fueling station, build 35 Plug Power GenDrive power units, and commission and evaluate for a successful operation

Technical Accomplishments: Plug Power built and delivered 35 GenDrive units and Air Products installed the hydrogen fueling system

Technology Transfer/Collaborations: Plug Power and Air Products

Future Work: Startup and training & operation and evaluation