
Maritime Fuel Cell Generator Project

Lennie Klebanoff
Sandia National Laboratories
7011 East Avenue
Livermore CA 94551
Phone: 925-294-3471
Email: lekleba@sandia.gov

DOE Manager: Peter Devlin
Phone: 202-586-4905
Email: Peter.Devlin@ee.doe.gov

Subcontractors:

- Hydrogenics, Mississauga, Ontario, Canada
- IGX Group, Berkeley, CA

Project Start Date: October 1, 2013
Project End Date: Project continuation and direction determined annually by DOE

Overall Objectives

- Lower the technology risk of future port fuel cell deployments by providing performance data of hydrogen proton exchange membrane fuel cell technology in this environment.
- Lower the investment risk by providing a validated economic assessment for this and future potential projects.
- Enable easier permitting and acceptance of hydrogen fuel cell technology in maritime applications by assisting the United States Coast Guard and the American Bureau of Shipping to develop hydrogen fuel cell codes and standards.
- Engage potential adopters/end users of hydrogen fuel cells to enable more widespread acceptance of the technology.

Fiscal Year (FY) 2019 Objectives

- Find a suitable maritime deployment site for the maritime fuel cell unit (MarFC) that is consistent with hydrogen regulations, would effectively utilize the MarFC capabilities, test the unit, and reduce emissions.
- Engage with the next deployment site to secure legal and insurance agreements for deployment.

- Upgrade the MarFC to correct issues from the last deployment and ensure compatibility with the next deployment site.
- Secure agreement with a hydrogen supplier to provide hydrogen for the unit at the next deployment site.
- Review the deployment site's chosen gas supplier to ensure safe refueling operations compliant with applicable codes and standards.

Technical Barriers

This project addresses the following technical barriers from the Market Transformation section of the Fuel Cell Technologies Office Multi-Year Research, Development, and Demonstration Plan¹:

- Inadequate standards and complex and expensive permitting process
- A lack of flexible, simple, and proven financing mechanisms
- Inadequate user experience for many hydrogen and fuel cell applications.

Contribution to Achievement of DOE Milestones

This project will contribute to achievement of the following DOE milestones from the Market Transformation section of the Fuel Cell Technologies Office Multi-Year Research, Development, and Demonstration Plan:

- 11.17: Enable economics of scale to achieve cost-competitiveness (4Q, 2020). The MarFC deployment at Scripps Institution of Oceanography (SIO) in San Diego, California, will consume approximately 200 kg of hydrogen per week, generating significant hydrogen demand to introduce economies of scale.
- 2.8: Develop a case study for hydrogen infrastructure that services the material handling equipment and other emerging fuel cell application markets (4Q, 2014). The MarFC use at SIO involves providing vessels

¹ <https://www.energy.gov/eere/fuelcells/downloads/fuel-cell-technologies-office-multi-year-research-development-and-22>

in port with clean zero-emission power, an attractive new market for fuel cell applications.

FY 2019 Accomplishments

- Engaged with the SIO for use of the MarFC to power the research vessel *R/V Robert Gordon Sproul* while in port at the Nimitz Marine Facility. The site was determined to be a good use of the unit and compatible with the applicable hydrogen regulations.
- Secured legal and insurance agreements between Sandia and University of California, San Diego (university home of SIO) for the deployment of the MarFC.
- Secured refueling agreement with IGX Group to provide 350-bar hydrogen refueling for the SIO deployment.
- Upgraded the MarFC unit (transformer, connections) to provide 480 VAC operation, as required by the *R/V Robert Gordon Sproul*, and to provide the proper electrical interface box as required by the vessel.
- Conducted start-stop and endurance performance testing of the MarFC electrical upgrades in preparation for the SIO deployment.

INTRODUCTION

The objective of this project is the demonstration and validation of hydrogen fuel cells in the marine environment. The prototype generator can be used to guide commercial development of a fuel cell generator product. Work includes assessment and validation of the commercial value proposition of both the application and the hydrogen supply infrastructure through third-party hosted deployment as the next step toward widespread use of hydrogen fuel cells in the maritime environment.

APPROACH

Hydrogen fuel cells have the potential to meet the electrical demands of vessels in a port as well as supply power for other port uses, such as yard trucks, forklifts, and other material handling specialty equipment. Hydrogen fuel cells produce zero pollutant emissions and no greenhouse gases at the point of use and can reduce the overall amount of diesel or other maritime fuel used. This project involves the demonstration of a nominally 100-kW integrated and containerized fuel cell prototype for marine applications. This project brings together industry partners in this prototype development as a first step toward eventual product commercialization. For success, the project incorporates interested industry and regulatory stakeholders: an end user, technology supplier and product integrator, and land- and maritime-based safety and code authorities such as the U.S. Coast Guard.

RESULTS

The final legal and insurance discussions were completed between Sandia and SIO (University of California, San Diego) regarding the use of the SIO Pier and issues of risk assumption. These necessary agreements cleared the path for the MarFC unit to be deployed at SIO. A telephonic project meeting (Sandia, Hydrogenics, SIO) was held to review the power requirements for the *R/V Robert Gordon Sproul* to check that the 100-kW MarFC unit could supply the needed power. In addition, the configuration of the new junction box on the MarFC was designed to ensure compatibility with existing electrical cabling for the *R/V Robert Gordon Sproul*.

In order to provide shore power for the SIO research vessel *R/V Robert Gordon Sproul*, the MarFC unit had to be converted from 208 VAC to 480 VAC operation. In discussions with the Chief Engineer of the *R/V Robert Gordon Sproul* (Paul Mauricio), Sandia and Hydrogenics successfully completed specification of the MarFC modification required for Hydrogenics to upgrade the MarFC for 480 VAC operation. This includes replacing the existing power transformer with a new transformer of 480 VAC three phase (120 kVA) operation, changing the user power connector interface on the MarFC unit to a new connection terminal, and defining support equipment such as coolant pumps to operate with the new voltage.

The 480 VAC transformer was ordered from ABB, and it arrived and was installed at the Hydrogenics facility in Mississauga, Ontario, Canada. The old 208 VAC transformer is being kept should the need for power at that voltage arise in the future. Beyond the installation of the transformer, the MarFC unit was modified to incorporate a new junction box that will allow connection to the existing electrical cabling for the *R/V Robert Gordon Sproul*. This junction box work was performed so that the electric connections are recessed, preserving the unit qualification as a “shipping container.”

After installation of the new transformer, the unit was tested for a two-week period in which power output was stopped and started, and the unit was run for endurance testing. The unit testing is completed, and the MarFC meets all performance requirements. To provide continuous support of the unit, weekly checking, and rapid response in the event of MarFC system problems, Sandia completed a service agreement with Hydrogenics to commence when the unit arrives at SIO.

Sandia engaged several hydrogen fuel suppliers to provide quotes for hydrogen fueling. IGX Group was able to provide refueling from a 350-bar trailer that was well suited for the MarFC unit. The IGX Group fueling contract was established and fueling will commence in November 2019 when the unit has been successfully delivered to SIO and has passed a post-delivery checkout.

The modifications to the MarFC unit are documented below and include the new 480 VAC transformer (Figure 1), the nameplate for the new transformer (Figure 2), and the new recessed panel box (Figure 3), which maintains the “container” classification of the unit while conforming to the SIO request for three-wire connection to the *R/V Robert Gordon Sproul*. Logos for the unit were also updated to include SIO (Figure 4). Figure 5 shows the unit during the post-upgrade performance testing.



Figure 1. New transformer installed



Figure 5. The 100-kW MarFC unit in place for electrical testing at Hydrogenics

FY 2019 PUBLICATIONS/PRESENTATIONS

1. L.E. Klebanoff, "Maritime Fuel Cell Generator Project," DOE Hydrogen and Fuel Cells Program Annual Merit Review and Peer Evaluation Meeting, Washington, DC, April 30, 2019.
2. L.E. Klebanoff, "Development of a Containerized 100 kW Fuel Cell System for Maritime Applications," H2@Ports DOE Workshop, San Francisco, CA, September 11, 2019.